Report Information

Meter Information

Meter Type:	FMC MPU600 B
Meter Tag Name:	20FT4101
Meter Serial Number:	0000
Number of paths:	3

Verification Information

Status:	**FAILED**
Internal ID:	11

Velocity of Sound (VOS)

External VOS

External VOS Average	Variance	Standard Deviation
426.549	0.000	0.000

External VOS versus Measured VOS

Measured VOS (Avg)	Min.	Max.	Average Deviation	Max. Deviation	Allowed Deviation	Status
398.758	398.533	398.987	27.791	28.017	30.000	OK

Measured VOS versus Path VOS

Path	Average	Min.	Max.	Average Deviation	Max. Deviation	Allowed Deviation	Status
01	398.600	398.600	398.600	0.158	0.387	1.000	OK
02	399.020	399.020	399.020	-0.262	-0.487	1.000	OK
03	398.850	398.850	398.850	-0.092	-0.317	1.000	OK

Path VOS Profile

Path	Average	Min.	Max.	Max. Variation Band	Status
01	398.600	398.600	398.600	1.000	OK
02	399.020	399.020	399.020	1.000	OK
03	398.850	398.850	398.850	1.000	OK

Note: The profile foot print is 1.0 for all paths

Path VOS Relative Profile

Path	Average	Min.	Max.	Foot Print	Deviation Band	Status
02/01	1.001	1.001	1.001	1.000	0.020	OK
03/01	1.001	1.001	1.001	1.000	0.020	OK
03/02	1.000	1.000	1.000	1.000	0.020	OK

Flow Velocity

Measured Flow Velocity

Average	Min.	Max.
12.330	12.049	12.850

Path Velocity

Path	Average	Min.	Max.
01	12.180	12.180	12.180
02	15.330	15.330	15.330
03	12.190	12.190	12.190

Path Velocity Profile

Path	Average	Min.	Max.	Foot Print	Deviation Band	Status
01	0.988	0.948	1.011	1.000	0.200	OK
02	1.244	1.193	1.272	1.000	0.200	Failed
03	0.989	0.949	1.012	1.000	0.200	OK

Profile Symmetry

Average	Min.	Max.
2.000	2.000	2.000

Profile Flatness

Average	Min.	Max.
79.400	79.400	79.400

Miscellaneous Performance Data

Path AGC Level

Path	Average	Min.	Max.	Max. Allowed	Status
1A	1011.000	1011.000	1011.000	1000.000	Failed
1B	1012.000	1012.000	1012.000	1000.000	Failed
2A	1021.000	1021.000	1021.000	1000.000	Failed
2B	1022.000	1022.000	1022.000	1000.000	Failed
3A	1031.000	1031.000	1031.000	1000.000	Failed
3B	1032.000	1032.000	1032.000	1000.000	Failed

Path Signal-to-Noise Ratio (SNR)

Path	Average	Min.	Max.	Min. Allowed	Status
01	52.100	52.100	52.100	1.000	OK
02	52.200	52.200	52.200	1.000	OK
03	52.300	52.300	52.300	1.000	OK

Path Performance

Path	Average	Min.	Max.	Min. Allowed	Status
1A	91.000	91.000	91.000	50.000	OK
1B	92.000	92.000	92.000	50.000	OK
2A	93.000	93.000	93.000	50.000	OK
2B	94.000	94.000	94.000	50.000	OK
3A	95.000	95.000	95.000	50.000	OK
3B	96.000	96.000	96.000	50.000	OK

Path Turbulence Level

Path	Average	Min.	Max.	Max. Allowed	Status
01	0.200	0.200	0.200	50.000	OK
02	0.300	0.300	0.300	50.000	OK
03	0.400	0.400	0.400	50.000	OK

Process Data

Used Pressure

Unit	Average	Min.	Max.
bara	71.013	71.013	71.013

Used Temperature

Unit	Average	Min.	Max.
°C	73.000	73.000	73.000

Used Gas Composition

Unit	Component	Average
mol%	N2	1.012
mol%	CO2	1.503
mol%	C1	85.623
mol%	C2	8.535
mol%	C3	2.313
mol%	iC4	0.350
mol%	nC4	0.352
mol%	iC5	0.051
mol%	nC5	0.048
mol%	nC6	0.158
mol%	nC7	0.023
mol%	nC8	0.015
mol%	nC9	0.011
mol%	C10+	